



BERITA ACARA UJI TERIMA (BAUT)



Type of Works : Equipment
 Site ID/Name : BKS468/Swatantra
 Purchase Order : HOT 09030022

On this date : 14-July-2009, we the undersigned:

Name : Devedass Ramadass
 Title : NSN Regional PM

On this matter acting for and on behalf of Nokia Siemens Networks (hereinafter referred to as Vendor)

Name : I khwan
 Title : RO Manager PM

On this matter acting for and on behalf of PT. Telekomunikasi Selular (hereinafter referred to as Telkomsel)

Refer to:

1. CR Number (If any) : N/A
2. ATP date : 23-April-2009

Telkomsel and Vendor has done Acceptance Test with following result :

The Vendor has been 100% succesfully fulfill the obligation as mentioned in the Purchase Order and Telkomsel accepted the work as mentioned in the Purchase Order

This certificate is made in three(3) original copies which shall have the same legal powers after being signed by their respective duly representatives.

Nokia Siemens Networks
Devedass Ramadass
NSN Regional PM

Telkomsel
I khwan
RO Manager PM



WORK COMPLETION TIME REPORT SUPPLY AND INSTALLATION OF BSS EQUIPMENT



Type of Works : Equipment
 Location : BKS468/Swatantra
 Contract No. : N/A , dated on N/A
 Purchase Order No. : HOT 09030022, dated on 20/03/2009
 Change Request No. (*) : N/A , dated on N/A

On this Day Tuesday , Date 21 , Month April , Year 2009 , the work at project location mentioned above has been successfully completed.

The result as follows:

Duration of execution of work based on the Purchase Order : 30 business days
 - Work is started on (based on Purchase Order) : 31 March 2009
 - Work should be finished on (based on Purchase Order) : 30 April 2009
 - Work has been finished on : 21 April 2009

The actual duration of execution of work (based on Purchase Order) : 21 business days

Job Delay (A)	: -9 business days *)
-----------------	-----------------------

The reason of delay in the execution of work are :

- | | |
|--|---------------------|
| 1. Raining (N/A) hours | : N/A business days |
| 2. Change of Scope of Work | : N/A business days |
| 3. Discontinuace by Telekomsel / Owner of the building | : N/A business days |
| 4. Others | |
| a. N/A | : business days |
| b. N/A | : N/A business days |
| c. N/A | : N/A business days |
| d. N/A | : N/A business days |

Total (B)	: N/A business days
-------------	---------------------

Job Delay (A - B)	: -9 business days
---------------------	--------------------

Nokia Siemens Networks
Devedass Ramadass
NSN Regional PM

Telkomsel
I khwan
RO Manager PM